

**WARRANTY ACTIVATION REPORT
ELLA S WALK-IN TUB INSTALLATION**

UNIT CEREAL #: _____ MODEL #: _____

Upon the complete installation of the Ella s Walk-In Tub, the following Warranty Report must be completed and returned to Ella s Bubbles in order for the Warranty to be activated (faxed, scanned and emailed or mailed).

The Warranty Report MUST be signed by both the Installer and the Customer. _____

You inspected and verified the overall condition of the Ellas Walk-In Tub at the time of delivery? _____

Have the fixtures been installed correctly. i.e. are both the Hot and Cold supplies functioning through the fixture valves? _____

Does the waste/overflow plumbing work correctly? Check to assure that the drain stopper raises to the proper level and that the stopper is properly seated.
NOTE: See overflow installation instructions. _____

Have you checked to make sure that the Walk in Tub is level (top of the tub). _____

If applicable, are all of the levelers touching the floor? _____

Has the door seal and the door jam been thoroughly cleaned with rubbing alcohol to remove dust and other foreign materials? _____

Before filling the tub full of water has the pump and controls been tested?
NOTE: If when you plug in the power cord and the pump starts (with no water in the tub), immediately use the controls to turn the pump to the OFF position. _____

Has the door been water tested, i.e. fill the tub with water to just above the door latch then allow the water to stand for 15 minutes? Inspect around the door. _____

If it is a jetted unit, has the plumbing system and jets been tested, i.e. after the door has been tested, turn on the pump and allow to run for 15 minutes, then check for leaks around the jets and fittings? _____

NOTE: In order for the Walk-In Tub to be covered under warranty, the unit must be installed with access to the pump and plumbing. _____

I, _____ certify that the Ellas Walk-In Tub has been properly installed
(Installer Print Name)
and is operating correctly and in accordance with the Owners Manual.

Installer Signature Installer Telephone Date

Customer Name Customer Signature

Address City State Zip

Telephone Date

You must mail this warranty report to the manufacturer to activate the warranty.
Send to: Ella s Bubbles, LLC. ATTN: Warranty Dept. 2101 S. Carpenter St. Chicago, Illinois 60608